

# Fastlane® Turnstiles Pre-site Certification Checklist

Please complete this form and email to [support@smartersecurity.com](mailto:support@smartersecurity.com)  
Smarter Security technicians cannot depart for the Site Certification job without it.

Integrator: \_\_\_\_\_

Integrator Contact Name: \_\_\_\_\_

Email: \_\_\_\_\_

Mobile Phone: \_\_\_\_\_

End User: \_\_\_\_\_

Site Address: \_\_\_\_\_

End User Contact Name: \_\_\_\_\_

Email: \_\_\_\_\_

Configuration (e.g. 2 sets of 3 lanes): \_\_\_\_\_

Turnstile Model: \_\_\_\_\_

Commissioning Request Date and time:

\_\_\_\_\_

**Note:**

- **Requested Commissioning date needs to be at least 2 weeks lead time from the time of request.**
- **A \$500 change fee may apply if the schedule date is modified after the site is confirmed, and travel arrangements are affected.**

**FINAL PAYMENT MUST BE RECEIVED PRIOR TO SITE CERTIFICATION**

1. Report any damages, missing items, or discrepancies, such as glass height or turnstile customizations. In the event of a problem, contact Smarter Security Immediately. [support@smartersecurity.com](mailto:support@smartersecurity.com)

2. Mount and orient pedestals correctly, as described in installation manual. See transmit beam orientation (TX->INT->RX). Arrows to be pointing in the same direction. Arrows located at the base of the turnstile chassis.

3. Install power supplies external to the turnstiles and wire the AC voltage, as instructed in the manual. **Note** - For warranty acceptance, pedestals must be grounded to the chassis bonding points, annotated by the green ground symbol, must be terminated at earth ground at the power supply accessible upon certification review. Power supplies are NOT to be shared with any other devices or daisy-chained to other pedestal PCBs.

4. Run wire gauge from power supply modules to turnstiles. Suggestion: 0-50' / 18awg. 50-100' / 16awg. 100-200' / 14awg. 200'+awg.

5. Run and connect CAT5 interconnect communication cables from RX pedestal CPU REM OUT to TX pedestal interface board REM IN for each lane. Refer to installation manual for correct CAT5 terminations.

6. Terminate input and output controls on CPU to meet customer requirements for access control (e.g. card in/card out, remote consoles, fire relay). Refer to installation manual for correct input/output termination.

7. What readers are connected to the turnstile?  
Have the readers been installed and tested? Yes No NA

8. Will there be end user training? Yes No NA

9. Is there a remote console for the lanes? Yes No NA

Notes for open action items or site requirements such as PPE, safety training.

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

I understand and agree that a \$500 change fee may apply if the scheduled service date is modified after the site confirmation and travel arrangements are affected.

Signature: \_\_\_\_\_

Date: \_\_\_\_\_

**Note:** If circumstances are different upon arrival and excess time is required on site, customer will be billed for incremental expenses incurred in addition to a daily rate for each incremental day that results from inconsistencies.