

Fastlane[®] Turnstiles

Pre-site Certification Checklist

Please complete this form and email to support@smartersecurity.com
Smarter Security technicians cannot depart for the Site Certification job without it.

Integrator: _____

End User: _____

Site address: _____

Configuration (e.g. 2 sets of 3 lanes): _____

Turnstile model: _____

Request date: _____

Integrator contact name: _____

Email: _____

Mobile phone: _____

FINAL PAYMENT MUST BE RECEIVED PRIOR TO SITE CERTIFICATION

1. Report any damages, missing items, or discrepancies, such as glass height or turnstile customizations. In the event of a problem, contact Smarter Security Immediately. support@smartersecurity.com

2. Mount and orient pedestals correctly, as described in installation manual. See transmit beam orientation (TX->INT->RX). Arrows to be pointing in the same direction. Arrows located at the base of the turnstile chassis.

3. Install power supplies external to turnstiles and wire for AC voltage, as instructed in the manual. **NOTE – Pedestals must be grounded. Power supplies are NOT to be shared with any other devices or daisy-chained to other pedestal PCBs.**

4. Run wire gauge from power supply modules to turnstiles. Suggestion: 0-50' / 18awg. 50-100' / 16awg. 100-200' / 14awg. 200+ / **contact us**

5. Run and connect CAT5 interconnect communication cables from RX pedestal CPU REM OUT to TX pedestal interface board REM IN for each lane. Refer to installation manual for correct CAT5 terminations.

6. Terminate input and output controls on CPU to meet customer requirements for access control (e.g. card in/card out, remote consoles, fire relay). Refer to installation manual for correct input/output termination.

7. What readers are connected to the turnstile?

Have the readers been installed and tested? Yes No

8. Will there be end user training? Yes No

9. Is there a remote console for the lanes? Yes No

Notes for open action items or site requirements such as PPE, safety training.

Signature: _____

Date: _____

Note: If circumstances are different upon arrival and excess time is required on site, customer will be billed for incremental expenses incurred in addition to a daily rate for each incremental day that results from inconsistencies.